

MANAGEMENT & MAINTENANCE PLAN

LIVING WANDLE MIGRATORY FISH PROJECT

Introduction

European eels (*Anguilla anguilla*) once thrived in London's rivers but the number of young (elvers) joining the adult populations have dropped by over 95% since the 1980s and the species has been classified as 'Critically Endangered' by the <u>IUCN Red List of Threatened Species</u> since 2008.

One of the major threats to eels in freshwater are barriers to upstream migration such as weirs and sluice gates that reduce the amount of habitat available for eels to grow and mature.

Through the <u>Living Wandle Landscape Partnership Scheme</u> (LWLPS), the Wandle Trust delivered the Migratory Fish project, in partnership with the Environment Agency and Zoological Society London (ZSL). This project aimed to improve eel access to the Wandle by completing six eel pass projects (Figure 1), increasing elver migration into the Wandle.






Figure 1: Map showing eel pass improvement projects

The Eel Passage Improvements

Please refer to the Appendix for more information on the design of these passes.

1. Morden Hall Park TQ 26158 68590 In June 2017, the first eel pass project was the repair and extension of an existing pass at Morden Hall Park with the addition of a monitoring trap to enable local volunteers to monitor elver migration into the Wandle with ZSL and the National Trust.

2. Topps Tiles TQ 25763 74070 Topps Tiles was delivered in December 2017 (in the snow), which included a row of lift out eel tiles with upstream deflector, and a section of low profile bed tiles on an adjacent channel. This site was testing the improved steel brackets that were fabricated by a local contractor/volunteer. These installations were designed as 'easements' to allow eels to navigate the fast flowing sections of the heavily modified concrete channels. Two old, defunct eel passes were disassembled and removed from site.

3. Trewint Street TQ 25946 72687

The Trewint Street easement was installed in December 2017, and consisted of a 30 m section of the new 'low profile' bed tiles that were commissioned for this project, with a short section of flexible bristles to navigate over a 300 mm wooden baulk at the upstream end. This has provided an additional route up the left hand channel which offers a less turbulent route than the fish pass which is present on the right hand channel.







4. EDF Weir TQ 25551 75145 The 'easement' at EDF was installed during Dec 2017/Jan 2018 with a 15 m section of 'low profile' bed tiles. As some high tides overtop the weir, these works were designed to increase the range of time/tides that this structure would be passable to elvers.



5. Watermeads Weir TQ 27378 67783

These improvements were installed in March 2018. An extension piece was added at the upstream end to prevent debris blockages. At the downstream end, a deflector plate was added to reduce turbulence, and four standard bed tiles were installed to direct eels towards the pass entrance.





6. Papermill Cut TQ 27314 67749 This gravity fed eel pass was installed on a small side channel in March 2018. This was a cheaper and more secure alternative to a pass that had previously been stolen.



Management and Maintenance

Works commenced in 2017 and to ensure the sustainability of the LWLP funded project, a 10-year management and maintenance contribution of £3000 has been pledged between 2019-2029, although the maintenance of these sites will remain important to the Trust beyond this timeframe.


The table below outlines the management and maintenance actions required and how these will be delivered. The maintenance of this project and the estimated costings have been based on the approach the Environment Agency take to maintaining their own structures on the Wandle to ensure they are functional for fish passage.

What needs to be maintained/ managed?	What work is involved?	Who will do this?	When and how often?	What resources are required?	££ Justification	££	Proof of value and agreement from delivery partner
Installed eel passage	Check eel passes for debris and blockages	Wandle Trust staff &	Annually from 2019,	PPE	1 staff day £250 8 vol hours,	£3071	Future sign in sheet of
improvements		volunteers	March		unskilled £57		event
	Ensure all passes are functional ahead				6207 /····		
	of elver migration season				=£307/yr		
Monitoring of	Reinstate eel trap ahead of elver	National Trust	Annually	Monitoring			Future
Morden Hall	migration	Staff and	from 2019,	equipment			monitoring
Park eel pass	_	skilled	April -	(NT)			records
See MHP	Set up volunteer rotation for	volunteers	September				submitted to
Partnership Letter	monitoring						ZSL

1. Morden Hall Park - TQ 26158 68590

In June 2017, the first eel pass project was the repair and extension of an existing pass at Morden Hall Park with the addition of a monitoring trap to enable local volunteers to monitor elver migration into the Wandle with ZSL and the National Trust.







Materials	Supplier
 Flexible eel brush (Width 100 mm, 30 mm spacings). STB00747 Eel Pass Board (1000 mm X 150 mm X 1 2m), 20 mm & 30 mm Spacings. STB01058 	Cottam Brushware SuppliesCottam Brushware Supplies
 Rcd socket/Clipped pump cable in flexible plastic conduit. Besnoke Fel tran 	 NIC EIC (Electric)
 Hozelock 3344 Cascade Waterfall and Fountain Pump 4000 LPH 	Wandle TrustAmazon EU S.a.r.L
■ 10 m Black Corrugated Hose 25 mm	BestofferAquatix2u Ltd
	 Flexible eel brush (Width 100 mm, 30 mm spacings). STB00747 Eel Pass Board (1000 mm X 150 mm X 1 2m), 20 mm & 30 mm Spacings. STB01058 Rcd socket/Clipped pump cable in flexible plastic conduit. Bespoke Eel trap Hozelock 3344 Cascade Waterfall and Fountain Pump 4000 LPH Double Wire Hose Clips to fit 25 mm (1 in) Pipe

2. Tops Tiles - TQ 25763 74070

Topps Tiles was delivered in December 2017, which included a row of lift out eel tiles with upstream deflector, and a section of low profile bed tiles on an adjacent channel. This site was testing the improved steel brackets which were fabricated by a local contractor/volunteer. These installations were designed as 'easements' to allow eels to navigate the fast flowing sections of the heavily modified concrete channels. Two old, defunct eel passes were disassembled and removed from site.



Description of Works	Materials	Supplier
- 7m row of lift out eel tiles and brackets with	 Standard Eel tile Product ID: 5408 (505 mm x 505 mm x 75 mm) 	 Berry & Escott Engineering Ltd
upstream deflector.	Low profile Eel TileModified eel tile brackets	Berry & Escott Engineering LtdWandle Trust
- 7m section of low profile bed tiles on an adjacent	 70 mm pan pozi stainless steel screws 	Orbital Fastners
channel.	M6 penny washer	Orbital Fastners

3. Trewint Street - TQ 25946 72687

The Trewint Street easement was installed in December 2017, and consisted of a 30 m section of the new 'low profile' bed tiles that were commissioned for this project, with a short section of flexible bristles to navigate over a 300 mm wooden baulk at the upstream end. This has provided an additional route up the left hand channel which offers a less turbulent route than the fish pass which is present on the right hand channel.




Description of Works	Materials	Supplier
 - 30 m row of low profile bed tiles - 3 x Flexi eel bristles to navigate over 300 mm wooden baulk. 	 Low profile Eel Tile S10 raw plug 70 mm pan pozi stainless steel screws M6 penny washer Flexible eel brush (Width 100 mm, 30 mm spacings). STB00747 	 Berry & Escott Engineering Ltd Orbital Fastners Orbital Fastners Orbital Fastners Cottam Brushware Supplies

4. EDF weir – TQ 25551 75145

The 'easement' at EDF was installed during Dec 2017/Jan 2018 with a 15 m section of 'low profile' bed tiles. As some high tides overtop the weir, these works were designed to increase the range of time/tides that this structure would be passable to elvers.








Description of Works	Materials	Supplier
- 15 m section of low profile eel tiles.	 Low profile Eel Tile Eel Pass Board (1000 mm X 150 mm X 12 m), 20 mm & 30 mm Spacings. STB01058 	Berry & Escott Engineering LtdCottam Brushware Supplies
- 4 m section of adjacent split pitch eel boards.	 \$10 raw plug 70 mm pan pozi stainless steel screws 	Orbital FastnersOrbital Fastners
- 3 x Flexible eel brushes to navigate middle step.	 M6 penny washer Flexible eel brush (Width 100 mm, 30 mm spacings). STB00747 	Orbital FastnersCottam Brushware Supplies

5. Watermeads Weir- TQ 27378 67783

These improvements were installed in March 2018. An extension piece was added at the upstream end to prevent debris blockages. At the downstream end, a deflector plate was added to reduce turbulence, and four standard bed tiles were installed to direct eels towards the pass entrance.







Description of Works	Materials	Supplier
	 Bespoke Eel pass extension unit 	■ Fisktek
- Installation of extension unit to prevent debris	 Deflector plate 	Wandle Trust
blockages.	Standard Eel tile Product ID: 5408 (505 mm x 505 mm x 75 mm)	 Berry & Escott Engineering Ltd
- Installation of deflector plate to reduce turbulence	S10 raw plug	Orbital Fastners
and entrance.	70 mm pan pozi stainless steel screws	Orbital Fastners
	M6 penny washer	Orbital Fastners
- 4 x standard bed tiles to improve access to		
entrance.		

6. Papermill Cut - TQ 27314 67749

This gravity fed eel pass was installed on a small side channel in March 2018. This was a cheaper and more secure alternative to a pass that had previously been stolen.







Description of Works	Materials	Supplier
8 m gravity fed bristle board eel pass.Upstream deflector plate.	 Galv Trunking 3 m Long TAMLEX GRE64 150 x 100 mm Eel Pass Board (1000 mm X 150 mm X 12 m), 20 mm & 30 mm Spacings. STB01058 	C.E.F (Cheam)Cottam Brushware Supplies
opstream deflector plate.	 M10 self tapping bolts and raw plugs Bespoke Deflector plate Bespoke Wall brackets 	Crow tools and Fixings LtdWandle TrustWandle Trust